QUARTERLY FINANCIAL AND PHYSICAL PROGRESS REPORT FOR LGA DEVELOPMENT ACTIVITIES Report for FY 2016/17, Quarter 4

Project Type:	Capital Infrastructure - New		Project Initiated:
Name of Project:	Road Sector Programm Support		
Council:	Ifakara Town Council (Morogoro Region)		
Location:	Ifakara		
Description:	To support open up and upgrade streets road a	t Ifakara ward by June 2017	

Project Budget:		
proved Council Budget:		1,000,000
upplimentary Council Budget		
tal Approved Council Budget		1,000,000
ommunity Contribution:		
ther Off Budget Funding:		
otal Budget (incl Comm. Contr.		
nd Off Budget Funding)	1,000,000	
ia on Baager i analigy		
lain Funding Source:	CDCF	
o-Funding From Other Source:	No	

Financial Progress Report: Actual Allocations and Expenditures

Quarter	Actual Allocation (Quarter)	Cumulative Allocation	Actual Expenditure (Quarter)	Cumulative Expenditure	Performance Ratio (%)	Balance (TShs.)
1	0	0	0	0	0	1,000,000
2	0	0	0	0	0	1,000,000
3	1,000,000	1,000,000	1,000,000	1,000,000	100	0
4	0	1,000,000	0	1,000,000	100	0

Physical Progress Report

Quarter	Planned Activity	Actual Implementation	Cumulative Implementation (0-100%)	Remarks on Phys
1	To support open up and upgrade stre	Not yet started	0	Funds not yet relea
2	To support open up and upgrade stre	Not yet started	0	Funds not yet relea
3	To support open up and upgrade stre	Rehabilitation done as planned	100	Fund has been trar
4	To support open up and upgrade stre	Rehabilitation done as planned	100	Fund has been trar

DP18

Current FY (New project)

Contract Details	
Type of Procurement	Works
Procurement Method	Local Fundi
Contractor/Consultant/Serv. Prov.	
Contract Sum	1,000,000
Start Date (Planned)	1-Jul-16
Completion Date (Planned)	31- June 2017

Main Project Outputs:				
Number	Unit			
	Gravel Roa	ad(Km)		
		Select		

Remarks Regarding Financial Progress
Funds not yet released
Funds not yet released
On progress

ased
ased
ased
ased

nsferred to ward account

Г